

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20221459  
Address: 3221 SW PERGOLA PARK DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Proof Roll</b>	Patrick Schonfeldt	Partial	Wednesday, March 01, 2023

Informational:

1 Misc

12-12-22 RH. Half of the curb in roadway was proof rolled for the upper half of the job. Station 0+00 to 5+00 and around the round about. Truck had the approved 20 tons and there was no issues seen when proof roll occurred. Rain could cause another proof roll to occur tomorrow.

12-14-22 RH. Due to rain event yesterday curb proof roll was scheduled for 8:30 but due to frozen Subgrade it was pushed to 10am. Proof roll was cancelled due to how wet subgrade was one it started to de thaw from being frozen.

3-1-23 RH. Curb proff roll was completed in the AM. 4 spots failed due to pumping and rutting.  
areas will be fixed and re proof rolled today in the PM.

3-1-23 PS Curb proof roll reinspection performed. (1) area at north entrance of Blue Ribbon lane called out from previous inspection is still failed due to pumping and rutting. The remaining areas called out have been corrected.

**Comments:**