

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20220956
Address: 520 NE TOWN CENTRE DR, Unit:A, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Grading/Excavation/Fill Inspection	Devon Perry	Partial	Thursday, March 02, 2023

Informational:

1	Misc	AN crew is still grading and working on the detention basin 8-2-22 AN crew is continuing to grade the site for mega storage 8-8-22 AN crew grading for all the storage unit pads 8-10-22 AN crew is working on site pads 11-22-22 AN. Shaw is grading and compacting for the drive/parking for the storage units 11-25-22 AN Shaw is doing some more grading 12-1-22 AN crew is out re surveying everything for the road and drive areas. Kissick construction is taking over the job 12-19-22 AN kissick is grading the lot for concrete 1-16-23 AN kissick is regrading some areas that did not get graded properly 3-2-23 DP. Crew is grading out wet spots in hopes of passing a Proof roll monday
---	------	---

Comments: