

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20222783  
Address: 1231 NW MAIN ST, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Storm Sewer Construction Inspection</b>	John Jackson	Partial	Thursday, March 02, 2023

Informational:

1	Misc	02/24/23 Friday JMJ ( Central Plumbing Steve & Brian Crews ) Contractor plans to begin installation of storm line A for building 3. 02/28/23 Tuesday JMJ ( Central Plumbing Steve & Brain Crews ) Contractor installed ( Mid February ) I-2, 5'X4' Curb Inlet approximately 60' of 18" HDPE to the North & South of structure. Contractor set to work installation of line A today. Side note: weather for the passed few weeks has had off and on rains. 03/01/23 Wednesday JMJ (Central Plumbing Steve & Brian Crews ) Contractor breaking rock approximately 8' depth for line A only installed 80' of storm pipe. 03/02/23 Thursday JMJ ( Central Plumbing Steve & Brian Crews ) Contractor continued to excavate rock to install storm line A 30" HDPE.
---	------	---

**Comments:**