

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20224091

Address: 540 NE TOWN CENTRE DR, LEES SUMMIT, MO 64064 520 NE TOWN CENTRE DR, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:                                   | Inspector:  | Outcome: | Date:                  |
|---|-------------|----------|------------------------|
| <b>Sanitary Sewer Construction Inspection</b> | Devon Perry | Partial  | Friday, March 03, 2023 |

Informational:

|   |      |  |
|---|------|--|
| 1 | Misc | 9-26-22 AN. Wait for plans to be approved for the sewer extension and possibly redo part of the sewer main to get more flow<br>11-9-22 AN. Crew has Ben working on redoing the sewer line changes and extension<br>11-14-22 AN. Crew is not working<br>11-21-22 AN. Crew is starting to install the rebar for the sewer encasement in the roadway<br>11-22-22 AN. Crew still installing rebar for encasement of sewer main in road<br>11-29-22 AN concrete encasement is completed under the road of 120'. Still need the 50' encasement<br>12-6-22 AN spoke with city engineer about sanitary between station 6 - 7 and it does need the 50' encasement because it sits on top of the storm pipe<br>12-12-22 AN. If the sanitary is not encased we will not be able to issue a TCO<br>3-2-23 DP. Randy is preparing to pour encasement with in the next week and also expecting delivery of the final Manhole this week.<br>3-3-23 DP Randy is exposing sewer to pour 50' encasement just south of MH S-3 |
|---|------|--|

**Comments:**

