

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20225569
Address: 2012 NE BLUESTONE DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Khanh Nguyen	Failed	Monday, March 06, 2023

Corrective Action Required:

1	Misc	<ul style="list-style-type: none">-Tighten all anchor nuts-Secure SE cable within 12" of meter entry-Fb all wall plate and floor penetrations-Triple stud support for lvl beam at laundry/garage wall-Reroute refrigerator water line and protect if required-Protect wiring at pantry bottom wall plate-Provide security blockings at exterior door to patio-Support top of hip above rear dining-Nail together kitchen I beam support studs-Protect wiring at great room bottom wall plate at rear wall and wall across stair; at upper fl bathroom-Provide wall receptacle spacing per code at rear great room-Provide min clearance from top of fireplace-Fb fireplace space from roof space; Fb master bathroom triangular wall space from roof-Install hangers at connections to master bedroom ceiling beam-Nail corner studs per code-Support hips above foyer-Install hangers at basement stair wall-Double I joist under fireplace per I joist plan
---	------	--

****OK TO INSULATE**

Comments: