# CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

# **DEVSERVICES.CITYOFLS.NET**

# **Inspection Summary**

Permit #: PRRES20226242

Address: 807 SE MILLER ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Outcome: Date:

All Rough Inspection - Shawn Hoffman Failed Monday, March 06,

Residential 2023

## Corrective Action Required:

1 Misc - Dryer exhaust duct shall have a smooth interior finish and be constructed of

metal not less than 0.0157 inch with a 4" diammeter. M1502.4.1 \*\* Al the way

to outside

- remove copper tubing and cap gas line at old laundry

- cap drain at old laundry

- missing outlet cover at sump pump

- outlet at sump to be single and labeled non-GFCI

- GFCI outlet to be within 24" of sink in bathroom

- laundry outlet to be GFCI protected

- All outlets in living areas must be AFCI protected

- All electrical to be brought up to 2018 code GFCI"s installed were required.

- label electrical panel

OK to insulate and rock

### **Comments:**