

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20226242
Address: 807 SE MILLER ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Electrical Service Inspection	Shawn Hoffman	Failed	Monday, March 06, 2023

Corrective Action Required:

1	Misc	-Cut off the bare conductor from meter and service panel and connect the copper grounding conductor to the meter grounding lug -Route the rod grounding conductor inside pvc raceway or bond both ends of metal raceway to the grounding electrode conductor -Shall ground the service to the copper water line FYI: provide afci protection per code
---	------	--

Comments: