

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20215636  
Address: 451 SW LONGVIEW BLVD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Grading/Excavation/Fill Inspection</b>	Ryan Heckman	Partial	Tuesday, March 07, 2023

Informational:

1 Misc

Trinity Excavating onsite grading. 9/6/22 ES

Trinity Excavating onsite grading. 9/7/22 ES

Trinity Excavating onsite grading. 9/8/22 ES

Trinity Excavating onsite grading. 9/9/22 ES

Trinity Excavating onsite grading. 9/12/22 ES

Trinity Excavating onsite grading. 9/13/22 ES

Trinity Excavating onsite grading. 9/14/22 ES

9-21-22 RH. No work done on site sine 9-14-22.

Hauling dirt from pile off site. 9/26/22 ES

Trinity onsite grading down area next to Longview Blvd. 10/3/22 ES

Trinity working on backfilling lot 68, and clearing area down around existing

storm drainage basin. Preparing to place new storm structure for 48" outflow pipe. 10/17/22 ES

1-11-23 PS Contractor working on removing spoils pile and filling in pond on lower end of site

1-12-22 RH. Contractor continues to fill in pond with stockpile of fill on site. Contractor scraped off layer of snow and frozen material before filling.

1-13-22 RH. Contractor continues to fill on site.

2-16-23 RH Contractor is removing fill from site today.

2-17-23 RH. Contractor continues to move fill on site.

2-23-23 RH. Contractor continues to move fill on site.

2-24-23 RH. Contractor continues to move fill off site.

3-6-23 RH. Contractor continues to dig out out the lateral for Line 1. The contractor is moving all fill to avoid more fill from falling into trench.

3-7-23 RH. Fill continues to be removed from around sanitary line 1 to place laterals.

**Comments:**