

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20212186
Address: 1121 NE GOSHEN CT, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Occupancy Inspection - Codes Residential	Khanh Nguyen	Failed	Thursday, March 09, 2023

Corrective Action Required:

1	Misc	-Underslab plumbing not inspected **Engineer cannot approve this. Please contact Mark Harding
		-From allrough: interior braced wall by GB method not inspected **Need to verify the screws pattern
		-Secure NM wiring every 4.5 ft or less **above the steel column that you just anchored to floor
		-Provide backflow preventer at basement hose Bibb **Twist off the set screw
		**See below. Either obtain basement finish permit or disconnect all electrical from this future room from power panel
		**Note: future basement bedroom rough-ins completed and ready for finish. Permit is required when basement is finished

Comments: