



CITY OF LEE'S SUMMIT  
CODES ADMINISTRATION  
220 SE GREEN ST.  
P.O.BOX 1600

PHONE:  
816-969-1200

FAX:  
816-969-1201

## Inspection Summary

---

Permit #: PRCOM20110514, Building Permit - Commercial  
Address: 695 NW BLUE PKWY, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>Above Ceiling Inspection</b>	John Borns	Partial	Friday, May 20, 2011
Partial Correction 1 MISC		FRAMING OF SOFFIT @ PREP 101 AND SYSTEMS ABOVE IT OK TO COVER WHEN READY	
<b>Gas Piping Inspection - Commercial</b>	John Borns	Passed	Friday, May 20, 2011
<b>In-wall Inspection</b>	John Borns	Partial	Friday, May 20, 2011
Partial Correction 1 MISC		WALL FRAMING AND IN-WALL SYSTEMS OK TO COVER WHEN READY EXCEPT AT TWO SEVERED STUDS TO BE HEADERED-OFF FOR HVAC DUCT PENETRATION	

**Comments: PRESSURE TEST OF NEW CSST GAS TUBING HELD STEADY AT > 10 PSI FOR > 10 MINUTES -- OK. NOTE: BONDING CONDUCTOR REQUIRED FROM GAS PIPING TO ELECTRICAL SERVICE GROUNDING ELECTRODE SYSTEM.**