

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20222785
Address: 1220 NW MAIN ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	John Jackson	Partial	Monday, March 13, 2023

Informational:

1	Misc	02/17/23 Friday JMJ (Central Plumbing - Brain Crew) Contractor installed approximately 60' of 8" fire line on Wednesday with a 90 and a 8"X6" tee. Contractor expects to install 300' of 8" fire line today.
		03/13/23 Monday JMJ (Central Plumbing - Brain Crew) have restarted installation of water line for building #2.

Comments: