

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20222785  
Address: 1220 NW MAIN ST, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Line - Construction Inspection</b>	John Jackson	Partial	Tuesday, March 14, 2023

Informational:

1 Misc

02/17/23 Friday JMJ ( Central Plumbing - Brain Crew )  
Contractor installed approximately 60' of 8" fire line on Wednesday with a 90 and a 8"X6" tee. Contractor expects to install 300' of 8" fire line today.

03/13/23 Monday JMJ ( Central Plumbing - Brain Crew )  
have restarted installation of water fire line for building #2.  
120' of 8" PVC water was installed on the Northside of building as-per project plans.

**Comments:**