

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20220706  
Address: 3120 SW SUMMIT VIEW TRL, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sidewalk Inspection</b>	Ryan Heckman	Passed	Tuesday, March 14, 2023

Informational:

1	Misc	3-3-23 RH. Rain oversaturated subgrade will need reinspection.
		3-6-23 RH. Sidewalk is formed up and aggregate is placed and compacted. Approved to pour.
		3-14-23 RH. Sidewalk meets LS and ADA specification.

**Comments:**