

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20214745
Address: 130 NW AMBERSHAM DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Devon Perry	Partial	Tuesday, March 14, 2023

Informational:

1 Misc

Sidewalk wasn't fully prepared, waiting for crews to remove dirt before forming/pouring. 7/29/22 ES

Sidewalk still not framed up. 8/15/22 ES

3-8-23 DP. Subgrade is saturated from rain all night. This will not be able to be poured until it dries up. Call back in for reinspection once dry.

3-14-23 DP. SW if formed, aggregate is compacted and cross slope is in compliance but conditions can change. Approved to pour.

Comments: