

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20203769

Address: 3191 NW PARAGON PKWY, LEES SUMMIT, MO 640813301 NW PARAGON PKWY, LEES SUMMIT,  
MO 640813150 NW PARAGON PKWY, LEES SUMMIT, MO 640813200 NW PARAGON  
PKWY, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sanitary Sewer Construction Inspection</b>	John Jackson	Partial	Wednesday, March 15, 2023

Informational:

1 Misc

8/25/21 Wednesday (Clarkson-Darron crew)

Contractor installed approximately 132' of 10" SDR-26 MH A-1 to A-2 from 8/19/21 to 8/24/21.

Contractor has set the base for A-1 & A-2. 8" SDR-26 is being installed today from MH A-2.

Informational:

2 Misc

02/07/22 Monday (Clarkson - Gregg crew)

The contractor was installing Sanitary Scrubber as per project plans.

The installation of scrubber is on Westside of River Road and North of East bridge.

Informational:

3 Misc

03/15/23 Wednesday JMJ ( Clarkson-Gregg Crew )

The contractor installed 56' of 10" SDR 26 from Blue Valley Manhole to existing manhole on line A as per plan 03/14/23 Tuesday. Contractor installed 21' of 10" SDR 26 into Lee's Summit Manhole sanitary. Contractor poured invert on manholes for Lee's Summit and Blue Valley.

**Comments:**

