

EVERSTEAD 3741 NE TROON DR LEE'S SUMMIT, MO 64064 64063 (816) 399 -4901

Inspector			Inspection Date		Time	
Lucas Carlson			1 March '23		12:00	
Ado	Address City		Permit #		Owner/Builder	
17	1708 Buckthorn Dr Lee's Summit		20230625		ABI	
Inspection Type			Subdivision		Lot #	
Footing			Ha	Hawthorn Ridge		168
Site Conditions (all must comply if applicable)			Slab (Basement or Garage As Marked)			
 Erosion control is in place and functional (inspection shall not be performed if erosion control is not functionally in compliance with the City requirements). Soils – bearing capacity as determined by: Bearing on undisturbed soil @ 1,500 psf Per engineer report (comment or attach report) 				Formed & Reinforced Per City Approved Dwgs Garage structural slab per approved plan Basement slab on grade per approved plan 6 mil vapor barrier installed – not required for garage slab Isolation rings or block-outs are provided over pier pads for columns		
Cold weather protection			Footings			
	 Reinforcement installed per approved plans Hold downs placed and installed properly Wall openings installed in accordance with City approved plans Deck/porch/balcony columns Top of wall and steps formed a minimum of 8" above proposed grading contours. Max. 12" block down at garage doors. 		回回回回回DDDD	Reinforced per city approved plans or engineer report Deck/porch/balcony footings Footing – width, depth and location per approved plans an or engineer report Solid jumps Frost depth (min. 36 inches) Column pads – basement Column/pad at garage structural slab Ufer Ground attachment rod provided Iled Piers (refer to footings for deck piers) Pier foundation per approved plan Size: Depth: Bearing:		
	nments) Installation per approved plar					

Comments:

Forms and installation of reinforcement are installed per plan specifications. Footings are spread per Everstead specifications. Garage column pads (2), basement column pads (6), and deck column pads (4) are approved for concrete. Footings are approved for concrete. Ufer rod is located in L rear corner of garage wall.

This is to certify that I, or qualified individuals working under my direction, inspected and/ or tested the above checked items in accordance with the applicable City approved building and site plans, codes and engineering details. The work is complete and to the best of my knowledge was found to be in substantial compliance with the approved plans and specifications.

Signed:

BILL

Date:

1 March '23

