

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20225294  
Address: 5031 NE LAKEWOOD WAY, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Site Visit</b>	Devon Perry	Partial	Friday, March 17, 2023

Informational:

1	Misc	1-11-23 DP. Met with the super on site. Suppose to be getting started next week 2-6-23 DP Crew is working on relocating daycares playground fence so that they can move existing storm 2-13-23 DP Crew is at a holding point until utilities are moved that are in the way. They are still doing some grading 2-15-23 PS No work on site today 3-2-23 DP. No work for development 3-7-23 DP No work for development today. Utility companies are working on moving their utilities that are in the way for the project to continue. 3-17-23 DP No work for development today. Did talk to Nate and he is starting to plan for moving of the water main under the storm pipe which may take place next saturday
---	------	--

**Comments:**