

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20221459
Address: 3221 SW PERGOLA PARK DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Aggregate Base	Ryan Heckman	Partial	Monday, March 20, 2023

Informational:

1 Misc

12-2-22 RH. With Geogrid placed contractor is now placing 2 lifts of 5" of aggregate base. They are then compacting the aggregate.

12-5-22 to 12-7-22 RH. Contractor continues to work the aggregate base. Soft spots were still found so they added lime to the rock base to harden it up.

12-9-22 RH. Contractor continues to work on road to get proper compaction and suitable for curb placement.

12-12-22 RH. Contractor continues to work on road.

3-6-23 RH. Contractor is working on road due to rain event.

3-20-23 RH. Contractor is cutting subgrade for curb and adding more aggregate base. A proof roll will be scheduled for later today.

Comments: