

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20216115
Address: 2114 SW RED BARN LN, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Ryan Heckman	Passed	Monday, March 20, 2023

Informational:

1 Misc 1-24-23 PS Partial inspection on pre pour for right east side of driveway. Forms are in place and aggregate compacted. OK to pour on that side. Per contractor will have to call back in for sidewalk on west side of driveway as communication box is being relocated from where sidewalk will be placed.

3-20-23 RH. Driveway meets LS and ADA specificaiton.

Comments: