

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20221409  
Address: 2022 SW RED BARN LN, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Mitchell Schwarz	Failed	Monday, March 20, 2023

Corrective Action Required:

1 Misc

- all anchor bolts to be in the middle third of sill plate and tight
- fire block furr down beam ends throughout basement
- seal penetrations in R/a joist space above great room/billiards area
- fire block dead space at basement bath wall to ceiling space
- fire block basement bed room bath to bed 4 ceiling space
- fire block furr down ends in bed 4
- fire block bed 4 walls to ceiling space
- address notched floor joist at anchor bolt above furnace area

**Comments:**