

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20225294  
Address: 5031 NE LAKEWOOD WAY, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Grading/Excavation/Fill Inspection</b>	Devon Perry	Partial	Monday, March 20, 2023

Informational:

1	Misc	1-31-23 DP. Crew is still working on construction entrance and grading. 2-1-23 DP. Crew is still trying to cut second construction entrance. They are having problems running into multiple utilities that need relocated. 2-2-23 DP Crew is continuing grading and hauling off spoils. 2-3-23 DP Crew is continuing to grade 2-6-23 DP Crew is continuing to grade and remove spoils 2-7-23 DP Crew is still grading 2-24-23 PS Crews working on grading, backfilling and site cleanup after storm line installs through the week 3-1-23 DP Crew is just removing spoils and doing some light grading today, there are about dead in the water until some utilities get moved. 3-20-23 DP. Now that utilities are being moved, crew has started to grade the building area
---	------	---

**Comments:**