

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20226145
Address: 1499 SW MARKET ST, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Surface	Patrick Schonfeldt	Partial	Tuesday, March 21, 2023

Corrective Action Required:

1	Misc	1-20-23 PS Contractor completed drive lane for the drive through. Talked to contractor and they stated blankets will be used due to freezing temps overnight. Contractor informed that they will be cutting the joints tomorrow
		1-24-23 PS Contractor poured remainder of concrete at parking lot. There are some areas where existing parking lot was damaged against new drive from cutting and machinery that will need to be addressed.
		1-26-23 PS Contractor removing blankets from concrete at parking lot and will be cutting. Also working on site cleanup and grading on west side curb line
		3-21-23 PS Met with owner on site to discuss remaining punch list items needed for correction

Comments: