## CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

## **Inspection Summary**

Permit #:PRCOM20225294Address:5031 NE LAKEWOOD WAY, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Site Visit	Devon Perry	Partial	Thursday, March 23, 2023
Informational:			
1 Misc	<ul> <li>1-11-23 DP. Met with the super on site. Suppose to be getting started next week</li> <li>2-6-23 DP Crew is working on relocating daycares playground fence so that they can move existing storm</li> <li>2-13-23 DP Crew is at a holding point until utilities are moved that are in the way. They are still doing some grading</li> <li>2-15-23 PS No work on site today</li> <li>3-2-23 DP. No work for development</li> <li>3-7-23 DP No work for development today. Utility companies are working on moving their utilities that are in the way for the project to continue.</li> <li>3-17-23 DP No work for development today. Did talk to Nate and he is starting to plan for moving of the water main under the storm pipe which may take place next saturday</li> <li>3-23-23 DP. Crew was just installing temporary driveway and reinstalling the daycares fence that they had to move during the construction phase of the new storm line.</li> </ul>		

**Comments:**