

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20222881
Address: 370 NW PATCH CT, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Patrick Schonfeldt	Failed	Friday, March 24, 2023

Corrective Action Required:

1	Misc	3-22-23 DP. SW and DW was formed and aggregate was placed, there wasn't enough aggregate in DW and both DW and SW had saturated areas, please call back in for reinspection when it dries out.
		3-24-23 PS Adjust forms to ensure required 4" depth concrete on sidewalk. 4" clean aggregate required. Correct issues and schedule reinspection before pouring. Have all coverings removed at reinspection. Remaining issues discussed with Kevin.

Comments: