

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20222881  
Address: 370 NW PATCH CT, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Driveway Inspection</b>	Patrick Schonfeldt	Failed	Friday, March 24, 2023

Corrective Action Required:

1	Misc	3-22-23 DP. SW and DW was formed and aggregate was placed, there wasn't enough aggregate in DW and both DW and SW had saturated areas, please call back in for reinspection when it dries out.
		3-24-23 PS 4" clean aggregate required on driveway. Make sure all aggregate compacted, clean and dry. Correct issues and schedule reinspection before pouring. Have all coverings removed at reinspection. Remaining issues discussed with Kevin.

**Comments:**