CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #:PRSUBD20221459Address:3221 SW PERGOLA PARK DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Curb Construction	Eric Sharp	Partial	Wednesday, March 29, 2023
Informational:			
1 Misc	crew onsite working on laying string line for curbs. No geogrid or aggregate base has been placed at current time. 11/17/22 ES crew onsite putting out string line for curbs. 11/21/22 ES		
	3-29-23 RH. Proof Roll passed for all curb except two road leading to lubermans road. Approved to pour curb.		

Comments: