

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20215636  
Address: 451 SW LONGVIEW BLVD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Site Visit</b>	Ryan Heckman	Partial	Thursday, March 30, 2023

Informational:  
1 Misc

No site work being performed today. 9/27/22 ES

No site work being performed today. 9/28/22 ES

Tony's crew from Trinity Excavating on site working on private water line 3. 9/29/22 ES

Tony's crew working on private water line 3 permit #2022 4130. 9/30/22 ES

Excavation crew grading along parking area on Longview Blvd. 10/3/22 ES

Trinity working on private sanitary. 10/4/22 ES

Tony's crew worked on installing wye on existing public sanitary line. Installed lots 66 wye. 10/6/22 ES

Tony's crew worked on installing wyes on existing public sanitary line. Installed lots 67 and 69 wyes. 10/7/22 ES

No work being performed on 10/24 or 10/25 due to rain/mud. 10/25/22 ES

11-29-22 RH. Crew is just pumping water out of holes today due to the rain on Saturday. Pipe will start being placed again tomorrow.

11-30-22 RH. Contractor continues to try and clean out around structures and pump water out before laying more pipe.

12-21-22 RH. No work on site today.

12-27-22 RH. No work being completed on site in AM.

3-9-23 RH. No work for development due to rain.

3-21-23 RH. No work being completed for development due to rain.

3-30-23 RH. Now work being completed for development in the AM.

**Comments:**