

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20221459
Address: 3221 SW PERGOLA PARK DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Curb Construction	Ryan Heckman	Partial	Monday, April 03, 2023

Informational:

1	Misc	crew onsite working on laying string line for curbs. No geogrid or aggregate base has been placed at current time. 11/17/22 ES
		crew onsite putting out string line for curbs. 11/21/22 ES
		3-29-23 RH. Proof Roll passed for all curb except two road leading to lubermans road. Approved to pour curb.
		4-3-23 RH. Contractor started pouring curb at 8:15am. Contractors testing company did not come until truck 5. Tested ran air and slump and both passed when testing.

Comments: