

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20215799
Address: 1509 SW 27TH ST, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Patrick Schonfeldt	Partial	Monday, April 03, 2023

Partial Correction:

1	Misc	3-31-23 RH. Most of sidewalk passed pre pour inspection but due to not enough aggregate being placed all did not pass. Part of sidewalk was approved to be poured.
---	------	--

4-3-23 PS Aggregate has been added and compacted. OK to pour sidewalk

Comments: