

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20225294
Address: 5031 NE LAKEWOOD WAY, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	Devon Perry	Partial	Tuesday, April 04, 2023

Informational:

1	Misc	3-24-23 DP. Crew poured straddle blocks in preparation of moving the water main. Crew digging the driveway also exposed the water main which will end up being with in 1' of finished grade. That has been sent to Rodney to deal with. 3-27-23 DP. Crew has started exposing water main in preparation for moving it under the storm pipe possibly this weekend. 4-3-23 DP. Crew was "dry fitting" the water line under the storm line in preparation for when it's time to actually do the tie in
---	------	---

Comments: