

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20221588
Address: 3221 SW PERGOLA PARK DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer - Mandrel	Ryan Heckman	Passed	Tuesday, April 04, 2023

Informational:

1 Misc

2-21-23 RH. Mandral was pulled through

Exciting MH to MH A-1 Passed

MH A-1 to MH A-2 Passed

MH A-2 to MH A-3. Mandral got stuck going through.

3-13-23 PS Contractor working on flushing lines and doing test pull of MH A-2 to MH A-3. There is obstruction in line preventing pull

3-31-23 RH. Contractor is flushing line today between MH A-2 to A-3. They will pull mandral after.

4-4-23 RH. Mandral passed through A-2 to A-3.

Comments: