

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20222619
Address: 2221 NW KILLARNEY LN, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Devon Perry	Passed	Tuesday, April 04, 2023

Informational:

1 Misc

3-20-23 DP. SW is formed, cross slope is in compliance and aggregate is compacted. Contractor said they weren't pouring today. We have rain in the forecast all day tomorrow so told him to call back in for reinspection after the rain or the day he wants to pour concrete.

3-22-23 DP. When i showed up contractor had concrete on site. There is rain in the forecast later but since subgrade was solid I allowed them to finish pouring. Will need to make sure Surface is good during final.

4-4-23 DP. SW has been poured, cross slopes are in compliance, forms have been removed. passed

Comments: