

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20222619
Address: 2221 NW KILLARNEY LN, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Driveway Inspection	Devon Perry	Passed	Tuesday, April 04, 2023

Informational:

1 Misc

3-20-23 DP. DW is formed, concrete is compacted. Contractor said they weren't pouring today. We have rain in the forecast all day tomorrow so told him to call back in for reinspection after the rain or the day he wants to pour concrete.

3-22-23 DP. DW is formed, aggregate is compacted, approved to pour

4-4-23 DP. DW has been poured, cross slope is in compliance and forms have been removed. Passed.

Comments: