

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20211648
Address: 3151 NW PARAGON PKWY, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Surface	John Jackson	Partial	Tuesday, April 04, 2023

Informational:

1 Misc

08/24/22 Wednesday JMJ (Thorne & Son Construction)
Contractor laying type 5R APWA on the small parking lot East of NW River Rd & NW Paragon Pkwy.
Third party inspector is Olsson which will performed the required test.
(Newland Paving Co.) are the actual sub-contractor completing the work.
08/25/22 Thursday JMJ (Newland Paving Co.)
Contractor began laying type 5R APWA on parking lot East of NW River Rd & South of
NW View High Pkwy.
09/01/22 Thursday JMJ (Newland Paving Co.)
Contractor restarted laying 5R APWA on parking on 08/31/22 Wednesday.
Contractor continued working installation of parking of NW River & South
NW View High Pkwy.

History of Paving Parking Above

04/03/23 Monday JMJ (Thorne & Son - Mike Thorne)
Contractor started tacking parking lot and begin asphalt around 9:30 PM.
Base asphalt was laid last year. Contractor installing APWA Type 5-01 surface
for asphalt.
Ollson is on site to perform third party tested that are required.
04/04/23 Tuesday JMJ (Thorne & Son - Mike Thorne)

Contractor laid 30 loads yesterday roughly 43.5 Ton Gross of surface asphalt.

Comments: