

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20211648  
Address: 3151 NW PARAGON PKWY, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Surface</b>	John Jackson	Partial	Tuesday, April 04, 2023

Informational:

1      Misc

08/24/22 Wednesday JMJ ( Thorne & Son Construction )  
Contractor laying type 5R APWA on the small parking lot East of NW River Rd & NW Paragon Pkwy.  
Third party inspector is Olsson which will performed the required test.  
( Newland Paving Co. ) are the actual sub-contractor completing the work.  
08/25/22 Thursday JMJ ( Newland Paving Co. )  
Contractor began laying type 5R APWA on parking lot East of NW River Rd & South of  
NW View High Pkwy.  
09/01/22 Thursday JMJ ( Newland Paving Co. )  
Contractor restarted laying 5R APWA on parking on 08/31/22 Wednesday.  
Contractor continued working installation of parking of NW River & South  
NW View High Pkwy.

History of Paving Parking Above

04/03/23 Monday JMJ ( Thorne & Son - Mike Thorne )  
Contractor started tacking parking lot and begin asphalt around 9:30 PM.  
Base asphalt was laid last year. Contractor installing APWA Type 5-01 surface  
for asphalt.  
Ollson is on site to perform third party tested that are required.  
04/04/23 Tuesday JMJ ( Thorne & Son - Mike Thorne )

Contractor laid 30 loads yesterday roughly 43.5 Ton Gross of surface asphalt.  
Contractor continue to lay asphalt in parking lot.

**Comments:**