## CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

## **Inspection Summary**

Permit #:PRSUBD20221459Address:3221 SW PERGOLA PARK DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Curb - Proof Roll	Ryan Heckman	Passed	Tuesday, April 04, 2023
Informational:			
1 Misc	<ul> <li>2-7-23 PS, Rutting and pumping seen at inspection, truck load on ticket listed as 16.43 tons and does not meet 20 ton required spec</li> <li>3-21-23 RH. Curb proof Roll Currently passes. Contractor used 21.6 tons on truck. With rain moving is another proof roll may be needed.</li> </ul>		
	3-29-23 RH. Curb proof roll passed. 2 roads leading into lumberman road and out of lumbermans road will need reworked.		

**Comments:**