

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20223368
Address: 2911 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Coliform Test 1	Nick Scott	Passed	Thursday, April 06, 2023

Informational:

1 Misc

1-27-23 DP Both samples have passed for both the 6" and 4" water lines. The 2" meter servicing the 4" domestic will remain off until the building is closed in or no risk of freezing. Per Water utilities before tying into that service line we will need to flush really good from water being stagnant and take 1 passing water sample.

4-3-23 DP. The 3rd sample was taken today
4-6-23 DP. The 3rd sample that water wanted passed.

Comments: