

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20225181
Address: 1121 SW HOOK RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Curb Construction	Ryan Heckman	Passed	Thursday, April 06, 2023

Informational:

1	Misc	12-1-22 RH. Curbs are being formed up. Ground is still under 32 degrees so they are not pouring until temp is higher.
		12-2-22 RH. Forms were covered overnight and concrete was is being placed today. Curbs will be recovered once completed.
		12-5-22 RH. Crew continues to pour curb starting in the AM. Blankets were used on subgrade over the weekend so subgrade did not freeze. Contractor plans to finish up curb today.
		2-21-23 RH. The final of the curb construction is formed up and pour will occur at 1pm.
		2-22-23 RH. Curb was all poured for project.

Comments: