

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20222245  
Address: 1430 NE DOUGLAS ST, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sidewalk Inspection</b>	John Jackson	Partial	Thursday, April 06, 2023

Informational:

1	Misc	01/17/23 Tuesday JMJ ( Rieke Construction & Sub for Concrete ) Contractor form sidewalks & drive approaches for concrete pour. I talked with Sub for concrete and informed him of specification for the drive approaches & sidewalks KCMMB 4K Concrete Mix. 02/06/23 Monday JMJ ( Johnson County Heavy Contracting ) Contractor poured sidewalks, ADA, south approach, and around building. KCMMB 4K mix was used today on public portion of project. Contractor will continue to pour parking lot and drive area for project. 04/06/23 Thursday JMJ ( Johnson County Heavy Contracting ) Contractor poured North driveway entrance and approach, sidewalk & ADA ramp & South sidewalk & ADA ramp was completed. Inspector made the contractor spray more white cure.
---	------	--

**Comments:**