

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20225181
Address: 1121 SW HOOK RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Proof Roll	Ryan Heckman	Passed	Monday, April 10, 2023

Informational:

1 Misc

11-17-22 RH. Aggregate is place and ready for proof roll but due to the cold temps aggregate is frozen and will need to de thaw before completing proof roll.

11-29-22 RH. Proof roll passed the inspection other than one corner of lowest part of the parking lot. Contractor will let the area dry and re proof roll later. Curb construction will start tomorrow.

12-5-22 RH. Curb was re proof rolled and passed inspection. Rest of curb can be poured now.

3-14-23 RH. Proof Roll was completed on parking lot and 3/4 of parking lot passed inspeciton. But due to wet conditions subgrade was oversaturated and did not pass proof roll.

4-7-23 RH. Proof Roll passed for parking lot

Comments: