

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20225181
Address: 1121 SW HOOK RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Surface	Ryan Heckman	Partial	Tuesday, April 11, 2023

Informational:

1 Misc

4-10-23 RH. Contractor is putting the asphalt base down for parking lot. Tac was placed along the curb.

4-11-23 RH. Contractor will finish up base layer of asphalt today and then continue on by starting to place surface mix. Contractor had to stop early due to weather.

Comments: