

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20201955

Address: 3151 NW VIEW HIGH PKWY, LEES SUMMIT, MO 640813100 NW VIEW HIGH PKWY, LEES SUMMIT,  
MO 640811401 NW RIVER RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Site Visit</b>	John Jackson	Partial	Tuesday, April 11, 2023

Informational:

1 Misc

Storm Sewer was delivered to site and excavation was continued.

Informational:

2 Misc

04/11/23 Tuesday JMJ ( Precision Construction - Blake )  
Contractor has been working on private utilities water, sanitary & storm.  
Contractor notified inspector last week of work, it was discovered by the  
inspector that the plans were not approved for the new additions of water  
and sanitary. Plans were submitted and approved by Friday of last week.  
Contractor took pictures of water and sanitary and emailed pictures to  
inspector for documentation. Today and yesterday contractor worked on  
installation of soccer field draining system as per plans.

**Comments:**