

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20223368  
Address: 2911 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Grading/Excavation/Fill Inspection</b>	Nick Scott	Partial	Wednesday, April 12, 2023

Informational:

1	Misc	9-9-22 AN meet with Kyle form pro design and the are goin got start grading next week 9-14-22 crew has began to grade the lot 9-14 to 9-26 AN crew has continued to grade the lot and is appears that they have some footings down 4-12-23 NS, DP & Third Party Inspector Tracy are out here to do a proof roll on sub grade for curb and pavement. with 20 tons on a dump truck the proof roll passed. once they put rock back down before they asphalt it they will do another proof roll.
---	------	---

Comments: