

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20201955

Address: 3151 NW VIEW HIGH PKWY, LEES SUMMIT, MO 640813100 NW VIEW HIGH PKWY, LEES SUMMIT,
MO 640811401 NW RIVER RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	John Jackson	Partial	Wednesday, April 12, 2023

Informational:

1 Misc

10/07/22 Friday JMJ (Pro Design Const/ Miller Excavation Inc.)

Contractor bored approximately 80' of 6" PVC water pipe.

Contractor continues to install water line.

10/10/22 Monday JMJ (Pro Design Const.)

Contractor continued installation of Backflow and By-Pass valves, vault, and meter.

Fire hydrant was install with hydrant valve approximately 8' off 6" water main.

Informational:

2 Misc

04/12/23 Wednesday JMJ (Percision Construction)

Contractor plan to chlorinate lines around soccer field and behind the bleachers.

Comments: