

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20225181  
Address: 1121 SW HOOK RD, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Surface</b>	Ryan Heckman	Passed	Thursday, April 13, 2023

Informational:

1	Misc	4-10-23 RH. Contractor is putting the asphalt base down for parking lot. Tac was placed along the curb. Contractor had to stop early due to weather.
		4-11-23 RH. Contractor will finish up base layer of asphalt today and then continue on by starting to place surface mix. Surface was completed.
		4-13-23 RH. Parking lot was striped today.

**Comments:**