

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20214832
Address: 4101 NE PORT DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Grading/Excavation/Fill Inspection	Adam Nacke	Partial	Tuesday, March 22, 2022

Informational:	
1 Misc	10-15-21 AN Contractor has taken out about 12ft of dirt and is now in the process of taking out about 4ft of rock
Informational:	
2 Misc	Contractor has taken out about 12ft of dirt and is now in the process of taking out about 4ft of rock
Informational:	
3 Misc	
Informational:	
4 Misc	11-15-21 AN. Crew is still breaking up rock
Informational:	
5 Misc	2-7-22 AN crew has not been on site in about a month or so
Informational:	
6 Misc	2-14-22 AN crew is removing a large amount of excess dirt and rock form the lot that was excavated
Informational:	
7 Misc	2-16-22 AN crew was still removing dirt
Informational:	
8 Misc	2-23-22 AN no work being done today
Informational:	
9 Misc	2-28-22 no work being done
Informational:	

10 Misc
Informational:
11 Misc

2-28-22 - 3-15-22 AN no work being done

3-22-22 AN no work being done. Also waiting for permits to be paid

Comments: