

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20214832  
Address: 4101 NE PORT DR, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Grading/Excavation/Fill Inspection</b>	Adam Nacke	Partial	Monday, February 28, 2022
Informational: 1 Misc	10-15-21 AN Contractor has taken out about 12ft of dirt and is now in the process of taking out about 4ft of rock		
Informational: 2 Misc	Contractor has taken out about 12ft of dirt and is now in the process of taking out about 4ft of rock		
Informational: 3 Misc			
Informational: 4 Misc	11-15-21 AN. Crew is still breaking up rock		
Informational: 5 Misc	2-7-22 AN crew has not been on site in about a month or so		
Informational: 6 Misc	2-14-22 AN crew is removing a large amount of excess dirt and rock form the lot that was excavated		
Informational: 7 Misc	2-16-22 AN crew was still removing dirt		
Informational: 8 Misc	2-23-22 AN no work being done today		
Informational: 9 Misc	2-28-22 no work being done		

**Comments:**