

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20214832  
Address: 4101 NE PORT DR, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Grading/Excavation/Fill Inspection</b>	Adam Nacke	Partial	Wednesday, February 16, 2022

Informational:		
1	Misc	10-15-21 AN Contractor has taken out about 12ft of dirt and is now in the process of taking out about 4ft of rock
Informational:		
2	Misc	Contractor has taken out about 12ft of dirt and is now in the process of taking out about 4ft of rock
Informational:		
3	Misc	
Informational:		
4	Misc	11-15-21 AN. Crew is still breaking up rock
Informational:		
5	Misc	2-7-22 AN crew has not been on site in about a month or so
Informational:		
6	Misc	2-14-22 AN crew is removing a large amount of excess dirt and rock form the lot that was excavated
Informational:		
7	Misc	2-16-22 AN crew was still removing dirt

**Comments:**