

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20201955

Address: 3151 NW VIEW HIGH PKWY, LEES SUMMIT, MO 640813100 NW VIEW HIGH PKWY, LEES SUMMIT,  
MO 640811401 NW RIVER RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Line - Construction Inspection</b>	John Jackson	Partial	Friday, April 14, 2023

Informational:

1	Misc	10/07/22 Friday JMJ ( Pro Design Const/ Miller Excavation Inc. ) Contractor bored approximately 80' of 6" PVC water pipe. Contractor continues to install water line. 10/10/22 Monday JMJ ( Pro Design Const. ) Contractor continued installation of Backflow and By-Pass valves, vault, and meter. Fire hydrant was install with hydrant valve approximately 8' off 6" water main.
---	------	--

Informational:

2	Misc	04/12/23 Wednesday JMJ ( Pro Design Construction ) Contractor chlorinated water line that runs behind bleacher stands on 04/12/23. 04/14/23 Thursday JMJ ( pro Design Construction ) Contractor dechlorinated water line started at 7:00AM.
---	------	--

**Comments:**