

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20216461  
Address: 3132 SW SUMMIT VIEW TRL, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Proof Roll</b>	Ryan Heckman	Passed	Friday, April 14, 2023

Informational:

1 Misc

3-27-23 RH. A proof roll was started but due to pumping it was stopped early. Contractor will let it sit a couple days and try again.

4-3-23 RH. Proof Roll passed today for curb. Contractor plans to pour the curb tomorrow.

4-12-23 DP. Proof Roll passed today. Approved to lay base asphalt. Told to call back in for another proof roll if not down before rain.

**Comments:**